Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : CP-2019-07-01-04 **Date: 22-03-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer's Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 20-03-19

Sample Type : Fine Aggregate(M Sand)

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 20-03-19

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	28	28	2.8	97.2	90-100	90-100	90-100	95-100
3	2.36 mm	56	84	8.4	91.6	60-95	75-100	85-100	95-100
4	1.18 mm	244	328	32.8	67.2	30-70	55-90	75-100	90-100
5	600 micron	194	522	52.2	47.8	15-34	35-59	60-79	80-100
6	300 micron	204	726	72.6	27.4	5-20	8-30	12-40	15-50
7	150 micron	191	917	91.7	8.3	0-10	0-10	0-10	0-15
8	Pan	83	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

CIVIL PRO Sig..... Date..... BANGALORE

TEST RESULTS OF GRADATION FOR WMM

Lab ID : **CP-RW-2019-07-01-04**

Date: 28-03-19

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 26-03-19

Type of Mix : WMM (Wet Mix Macadam)

Date of test : 26-03-19

Oven Dry Weight : 11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	321	321	2.9	97.1	95-100
22.4	2257	2578	23.4	76.6	60-80
11.2	2168	4746	43.1	56.9	40-60
4.75	2244	6990	63.5	36.5	25-40
2.36	1628	8618	78.3	21.7	15-30
0.6	607	9225	83.9	16.1	8-22
0.075	1321	10546	95.9	4.1	0-5

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

Page 1/1
End of Report

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID	:	CP-RW-2019-07-01-04 Date: 28-03-19
Project Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.
Name of Work	:	Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur
Agency	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064
Customer Reference	:	EE/TEC/WO/12/2018-19
Date of Receipt	:	26-03-19
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	26-03-19

SLNo	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.4	300.5
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	74.0	74.1
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.6	225.9
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.8	0.5
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

Page 1/1
End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2019-07-01-04** **Date: 28-03-19**
Project Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.
Name of Work	:	Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur
Agency	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064
Customer Reference	:	EE/TEC/WO/12/2018-19
Date of Receipt	:	26-03-19
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	26-03-19

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.6%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.4%	
Combined Flakiness and Elongation Index for WMM	25.0%	

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig Date BANGALORE

Page 1/1
End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID	:	CP-RW-2019-07-01-04 **Date: 01-04-19**
Project Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.
Name of Work	:	Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur
Agency	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064
Customer's Reference	:	EE/TEC/WO/12/2018-19
Date of Receipt	:	30-03-19
Sample Type	:	Bitumen
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)
Date of test	:	30-03-19

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	68	60 to 70
2	Softening Point, °C	51.8	Min. 40°C
3	Ductility, cm	92	Min. 75cm
4	Flash point, °C	250	Min. 220°C
	Fire point, °C	271	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST RESULTS OF GRADATION FOR OPEN GRADED PREMIX CARPET

Lab ID	:	CP-RW-2019-07-01-04 Date: 08-04-19
Project Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.
Name of Work	:	Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur
Agency	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064
Customer Reference	:	EE/TEC/WO/12/2018-19
Date of Receipt	:	04-04-19
Type of Mix	:	Open Graded Premix Carpet
Date of test	:	04-04-19
Weight of Sample	:	5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-15(grading-2)
22.4	0	0	0.0	100.0	100
13.2	0	0	0.0	100.0	100
9.5	412	412	8.2	91.8	90-100
4.75	2188	2600	52.0	48.0	35-51
2.36	1037	3637	72.7	27.3	24-39
1.18	524	4161	83.2	16.8	15-30
0.3	279	4440	88.8	11.2	9-19
0.075	169	4609	92.2	7.8	3-8
PAN	391	5000	100.0	0.0	0

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE
Sig.....
Date.....

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR PREMIX CARPET

D	:	**CP-RW-2019-07-01-04** **Date: 08-04-19**
ct Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.
e of Work	:	Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur
ncy	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064
tomer Reference	:	EE/TEC/WO/12/2018-19
e of Receipt	:	04-04-19
e of Mix	:	Open Graded Premix Carpet
e of test	:	04-04-19

Physical Requirements fo Coarse Aggregate for Premix Carpet

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	11.3	Combined Flakiness & Elongation Index for DBM is Maximum 35%	IS:2386 Part I
	Elongation Index	9.8		
Strength	Aggregate Impact Value	21.7	Maximum 30%	IS:2386 Part IV
Specific gravity	Specific gravity	2.57	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.35	Maximum 2%	IS:2386 Part III

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE-3

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2019-07-01-04** **Date: 08-04-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 04-04-19

Type of Mix : Open Graded Premix Carpet

Date of test : 04-04-19

The results of the tests conducted on the Premix Carpet sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-16
1	Marshal Stability at 60°C, KN	10.56	10.17	8.2KN(min)
2	Marshal flow at 60°C, mm	3.24	3.3	2-4
3	Percent air Voids	4.58	4.27	3-5
4	Percent Voids in mineral Aggregate(VMA %)	13.89	13.98	13-15
5	Percent Voids filled with Bitumen(VFB %)	70.33	70.0	65-75
6	Density, g/cc	2.26	2.24	–

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಪಾ.ಪ. ಬೆಂಗಳೂರು-106

AE-2

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig Date BANGALORE

End of Report

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-RW-2019-07-01-04**
Project Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone. **Date: 08-04-19**
Name of Work	:	Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur
Agency	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road,Yelahanka,Bangalore-560064
Customer Reference	:	EE/TEC/WO/12/2018-19
Date of Receipt	:	04-04-19
Type of Mix	:	Open Graded Premix Carpet
Date of test	:	04-04-19

Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.8	Minimum Retained Coating 95%
2	99.0	1.0		
3	99.0	1.0		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

NAME OF WORK:-RESTORATION OF ROAD CUT PORTION DONE BY BWSSB,BESCOM,GAIL,KPTCL AND OTHER AGENCIES "ON BACK TO BACK ROAD RESTORATION BASIS" IN BRUHAT BENGALURU MAHANAGARA PALIKE LIMITS IN YELAHANKA ZONE. (Restoration of road cut portion done by BWSSB at Mahalakshmi Layout Ananthapura and Surrounding Areas in Ward no: 3 Attur)

Name of Client	:	EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE
Contractor/ Agency:		R Satheesh(Sathya Constructions) #600,Down Bazaar Road, Yelahanka, Bangalore-560064.
Total Cost	:	Rs. 97,60,714.00/-
Date Of Inspection :		15-04-19
Status Of Bill	:	First & Final Bill
In the Presence of :		a) Assistant Engineer Yelahanka division, BBMP, Bangalore b) R. Karthik Rechan, Civil Pro, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
3	Restoration of road cut portion done by BWSSB/BESCOM/KPTCL in roads and BBMP limits. (900 mm width of road cutting).	Work done upto the Billed Quantity and the Quality is satisfactory
4	Restoration of road cut portion done by BWSSB/BESCOM/KPTCL in roads and BBMP limits. (1200 mm width of road cutting).	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

AE

CIVIL Pro
Sig.....
Date.....
BANGALORE